



FRED SHEARER & SONS, INC.

ESTABLISHED 1916

CCB# 357

DAILY SCAFFOLD INSPECTION CHECKLIST

JOB: _____

MONTH: _____

DATED:

1. Survey the job site for any disturbances that may have happened to the scaffold when last used.
2. Scaffold post, screw & base plate are level, secure and the foundations have not been disturbed.
3. The uprights (frames) are properly braced, plumb and tied off securely at proper locations.
4. That all horizontal bracing, cross bracing and all bracing is in place and secure.
5. That all planking has been visually inspected for warping, checking and any damaged planks.
6. That all planking has been visually inspected for proper laps and that the planks are securely in place.
7. That all toe board are sound and secured in proper locaton.
8. All guard railing and midrails are secure and in proper location.
9. That all connections are properly pinned, bolted, or secured per manufacturers instructions.
10. That all side and end brackets are properly secured and in place.
11. All access and egress ladders are secure and the steps and rungs are lined up properly.
12. Weight loads for laminated planks: 50lbs/SF (500)
13. Weight loads for Douglas Fir planks: 25lbs/SF (250)
14. Scaffolding properly tagged prior to use. (i.e.: Canileevered/Stepped Scaffolding, etc)

Mon.	Tue.	Wed.	Thu.	Fri.	Sat.	Sun

UNIQUE ITEMS:

15. _____
16. _____
17. _____

All of the above items have been inspected and items that require correction are noted with time impact.

Competent Person: _____ **Date:** _____

Superintendent/Foreman: _____ **Date:** _____

P = Item Passes Inspection C = Correction Required / Estimated Time to Correct